

Stormwater Operation and Maintenance Plan and Illicit Discharge Statement

Proposed Industrial Addition and Parking Area and Associated Improvements

North Coast Seafoods

43 & 89 Blackmer Street – New Bedford, MA 02740

Stormwater Management System's Owner: North Coast Seafoods

System Owner's Address: 5 Dry Dock Avenue, Boston, MA 02210

Party responsible for Operations and Maintenance:

Owners of 43 and 89 Blackmer Street, New Bedford, MA

It is most important for a drainage system to be maintained in order for it to work properly. The following is an Operation and Maintenance plan to upkeep the existing non-structural and structural best performance practices as outlined in the Massachusetts Department of Environmental Protection's Stormwater Management Policy.

Construction Sequencing:

The following section provides construction details and highlights the construction sequence and timing of earth moving activities.

1 Installation of Erosion Controls

Erosion and sedimentation controls (i.e. silt fence and hay bales) will be installed where needed and inspected at the limits of the work area prior to the commencement of earth moving activities.

2 Clearing

The project area will be cleared of debris and boulders. Materials removed from the site will be transported to an appropriate facility or will be disposed of properly. No large boulders will be buried on the site. All cleared vegetation will be removed from the project site or mulched and stockpiled for future use on the site.

3 Rough Grading

During this phase of construction, rough grades will be established for the project site. If suitable topsoil is found, it will be removed and stockpiled in an upland area outside of the 100-foot buffer zone of identified wetlands. The stockpiled topsoil will be stored until ready for re-use on site.

4 Drainage System Construction

After rough grading is complete, the drainage collection, conveyance and discharge areas will be installed. The drainage system design and structures for the proposed development will follow the Department of Environmental Protection's Best Management Practice standards.

5 Utility Installation

In this phase of construction, underground utilities including water, sewer, gas, power, telecommunications, etc. will be installed.

7 Parking Area Paving

During this phase of construction, the parking extension and access ways for the facility as shown on the submitted plans will be paved to binder course only.

9 Installation of Amenities

Amenities such as signage and landscaping will be installed or completed as required for safety.

10 Site Stabilization

The final phase of the project is the restoration and stabilization of all exposed surfaces. Disturbed areas will be landscaped or seeded as shown on the Landscape Plan. In the event that weather conditions prevent final restoration, temporary erosion and sedimentation measures will be employed until the weather is suitable for final cleanup. A final inspection will ensure that the project site is cleared of all project debris and that erosion and sedimentation controls are functioning properly. Haybales and silt fencing will not be removed until the site is stabilized and the final inspection is complete.

Operation and Maintenance Plan during Construction:

Sediment and Erosion Control

- Siltation fences shall be inspected at least once a week and after each rainfall event. Make any required repairs immediately. Repair scoured areas on the back side of fence at this time to prevent future problems.
- Should the fabric of the silt sock tear, decompose or otherwise become ineffective, replace it within 24 hours of discovery.
- Remove silt deposits once they reach 15 to 30 percent of the height of the silt fence to provide adequate storage volume for the next rain event and to reduce pressure on the fence. Care should be taken to avoid undermining the fence during cleanout process.
- Accumulated sediment may be spread to form a surface for turf or other vegetation establishment, or disposed of elsewhere. The area should be reshaped to permit natural drainage.
- Crushed stone construction entrances shall be inspected and maintained on a daily basis. Any buildup of material within the apron shall be removed offsite and replaced with clean crushed stone as needed.
- Also at the construction entrances any sediment tracked onto the public road during the construction process shall be removed immediately and any adjustment of the entrance to prevent additional sediment tracking.

Infiltration System

All infiltration areas shall be excavated and installed after the construction of the foundation. No heavy equipment shall traverse the proposed infiltration areas after installation.

Per MA DEP Stormwater Guidelines the following work shall be done to stabilize the site prior to installing the subsurface structures:

- Do not allow runoff from any disturbed areas on the site to flow to the subsurface structures.
- Rope off the area where the subsurface structures are to be placed.
- Accomplish any required excavation with equipment placed just outside the area. If the size of the area intended for exfiltration is too large to accommodate this approach, use trucks with low-pressure tires to minimize compaction. Do not allow any other vehicles within the area to be excavated.
- Keep the area above and immediately surrounding the subsurface system roped off to all construction vehicles until the final top surface is installed.
- At no time shall the area for the infiltration system be used as a temporary sediment basin. Stockpiles shall be placed away from the subsurface infiltration system and sedimentation fences shall be placed around the perimeter of the infiltration area to prevent the accumulation of sediment within the native soils.

Dust Control: Sprinkle water as necessary to control dust during construction.

Material Stockpiling: Stockpiles of material must be placed outside all wetland resource areas and their buffer zones. If left overnight, material stockpiling must be protected from the weather.

Good housekeeping:

The following good housekeeping BMP's will be implemented in order to prevent pollution during construction:

- Petroleum products will be stored in tightly sealed containers which are clearly labeled.
- Any asphalt substances used onsite will be applied according to the manufacturer's specifications.
- If portable sanitary units are used, sanitary waste will be removed as necessary to avoid overfilling.
- All paint and other hazardous waste materials will be tightly sealed and stored when not in use. Excess material will not be discharged into the public stormwater system, but will be properly disposed of according to the manufacturer's specifications.
- If spray guns are used, they will be cleaned on a removable tarp.

Operation and Maintenance Plan After Construction:

Subsurface Infiltration System:

Inspect inspection ports at least twice a year. Remove any debris or sediment that may be clogging the system.

Pipes:

Drainage pipes (inlets and outlets) shall be inspected to ensure that they are free of all obstructions and that they are structurally sound during every catch basin inspection.

Parking Area Sweeping

All paved parking areas shall be swept at a minimum twice a year and after a major storm event to remove pollutants.

Catch Basin Cleaning

All catch basins shall be cleaned and inspected in late winter or early spring after the snow melts. Inspections should include the frame and grate, pipe, structure itself and the trap for damage and or repair.

Snow Management

At no time shall the wetlands be used for the stockpiling of snow.

Estimated Operation and Maintenance Budget:

Maintenance cost will be approximately \$2,000.00 per year.

Illicit Discharges:

At no time will the owner or any other individual utilize the stormwater management system for any purpose other than its intended use. The stormwater management system as shown on the attached site plan at no time shall receive discharges other than stormwater, this includes "wastewater discharges and discharges of stormwater contaminated by contact with process wastes, raw materials, toxic pollutants, hazardous substances, oil or grease."



Applicant (Signature)

Gary W Cataldo

Applicant (Print)

NO DISCHARGE OF WASTEWATER OR OTHER POLLUTANTS SHALL BE MADE INTO THE STORMWATER MANAGEMENT SYSTEM FROM ANY BUILDING OR OTHER STRUCTURE ON THE SITE. THE STORMWATER MANAGEMENT SYSTEM SHALL BE MAINTAINED IN A MANNER THAT ENSURES ITS PROPER FUNCTIONING AND THE STORMWATER MANAGEMENT SYSTEM SHALL BE KEPT FREE OF OBSTRUCTIONS.