PROPOSED COMMERCIAL DEVELOPMENT BRALEY ROAD NEW BEDFORD, MASSACHUSETTS

SITE SUMMARY

ASSESSORS MAP 136 LOT 309

ZONING DISTRICT: MIXED USE BUSINESS

PROPOSED USE: RESTAURANT/RETAIL

WITH DRIVE-THRU


DEED REFERENCE: BOOK 5577, PAGE 11

PLAN REFERENCE: PLAN BOOK 165, PAGE 63

ZONING REQUIREMENTS TABLE

	REQUIRED	PROPOSED
LOT AREA		30,130 SF
LOT FRONTAGE	0'	227.18' (BRALEY ROAD) 150.16' (BRALEY ROAD EXT.)
FRONT SETBACK (BLDG.)	0'	68'
SIDE SETBACK (BLDG.)	0,	84' LT, 49' RT.
REAR SETBACK (BLDG.)	10'	23'
FRONT SETBACK (PARKING)	0'	1'
SIDE SETBACK (PARKING)	0,	3'
REAR SETBACK (PARKING)	0'	5'
BUILDING HEIGHT	100'	25'
LOT COVERAGE		40%
GREEN SPACE	0	60%
SCREENING BUFFERS	N/A	N/A
OFF STREET PARKING	14	22





	PLAN INDE	X
SHEET NO.	TITLE	DATE
- Company of the Comp	COVER SHEET	MARCH 27, 2019
1 OF 8	SITE LAYOUT	MARCH 27, 2019
2 OF 8	LOCUS MAP	MARCH 27, 2019
3 OF 8	GRADING & UTILITIES	MARCH 27, 2019
4 OF 8	LANDSCAPING/LIGHTING PLAN	MARCH 27, 2019
5 OF 8	EXISTING CONDITIONS	MARCH 27, 2019
6 OF 8	EROSION CONTROL PLAN	MARCH 27, 2019
7 OF 8	DETAIL SHEET #1	MARCH 27, 2019
8 OF 8	DETAIL SHEET #2	MARCH 27, 2019
	BUILDING ELEVATIONS	FEBRUARY 25, 2019
SANCE AND SANCE OF THE SANCE OF	FLOOR PLAN	FEBRUARY 25, 201

OWNER:

BRALEY NORTH REALTY TRUST
70 LAMBETH STREET
NEW BEDFORD, MA 02745

APPLICANT:

BRALEY NORTH REALTY TRUST
70 LAMBETH STREET
NEW BEDFORD, MA 02745

DATE: MARCH 27, 2019



SITEC

Civil and Environmental Engineering Land Use Planning

449 Faunce Corner Road


Dartmouth, MA 02747

(508) 998-2125


FAX (508) 998-7554

WWW.SITEC-ENGINEERING.COM

ACAD NO. 07-4084 COVER SHEET.DWG











	project: PLAT 136 — LOT 309	scale: 1"=100'±	No.	Date	Revision Description	Chkd. Appv by by
	PROPOSED COMMERCIAL DEVELOPMENT	date: MARCH 27, 2019				
	NEW BENEGOD MACCACULOTTEC		, , ,			
ppo	MEW DEDICAL WASSACTOSETTS	drawn: KPM				
		checked: CDC				
	BRALEY NORTH REALTY TRUST	000				
		approved: SDG				
G.COM	G.COM drawing title:	sheet 2 of 8				
		drawing number:				
	LOCUS MAP					


Acad No. NB 07-4084 LOCUS MAP.DWG File No. 07-4084














SILT / EROSION CONTROL FENCING NOT TO SCALE

1. Waste Disposal

All waste materials will be collected and stored in a securely lidded metal dumpster from a licensed contractor. The dumpster will be emptied a minimum of once per week or as necessary. No construction waste is to be buried on site. All personnel will be instructed regarding the correct procedure for waste disposal. The individual, who manages the day—to—day site operations, will be responsible for seeing these procedures are followed.

2. Hazardous Waste All hazardous waste materials will be disposed of in a manner specified by Local, State, Federal regulation and in accordance with any manufacturer's recommendations.

3. Sanitary Waste
All sanitary waste will be collected in portable units installed on site. The
portable units will be cleaned and emptied by a qualified licensed contractor.

4. Concrete Waste All concrete washings will be disposed of in a designated area away from wetlands and any property line. When the concrete hardens it will be removed from

5. Good Housekeeping Practices A) Store only enough products on site to do the job.

> B) All materials stored outside will be stored in a neat, orderly manner in the original containers.

C) Products will be kept in their original container with the original

D) The site contractor will inspect daily to ensure proper use and disposal of materials onsite.

6. Product Specific Practices

A) Petroleum Products:

Refueling vehicles will be DOT Certified and have SPCC Plans in place and contain emergency equipment to contain and clean up small spills.

2. All on site construction vehicles will be inspected for leaks and receive regular preventative maintenance to reduce the chance of leakage.

3. Petroleum products will be stored in tightly sealed containers, which are properly marked.

All fertilizers will be stored in a dry protected area and only used according to manufacturer's recommendation.

C) Concrete Trucks:
1. The site contractor is responsible for designating a safe area, away from abutting property and resource areas, for excess concrete disposal.

7. Spill Control Practices

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for Spill Prevention and clean up during construction:

1. Manufacturer's recommended methods for spill clean up will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.

2. All spills will be cleaned up immediately after discovery.

3. If any threat of explosion or life threatening condition, all personnel will be evacuated from the area to a safe location and the site supervisor shall contact the local fire department for assistance.

4. The spill area will be ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.

5. The site contractor responsible for day-to-day operations will be the spill prevention and clean up coordinator. He will designate at least three other site personnel who will receive spill prevention and cleanup training. These individuals will each become responsible for a particular phase of prevention and cleanup.

OPERATION & MAINTENANCE PLAN STORMWATER MANAGEMENT SYSTEM

1. Stormwater Management Owner:
BRALEY NORTH REALTY TRUST
70 LAMBETH STREET
NEW BEDFORD, MA 02745

2. Responsible Parties: During the construction period, the Owner's contractor will be responsible for the Operation/Maintenance of the system. When the construction is accepted, the responsibility for the maintenance will shift to the System Owner.

Schedule for Inspection/Maintenance:
 A. The Stormwater Management System shall be inspected annually and cleared of debris, sediment and vegetation when they affect the functioning and/or design capacity of the system. The inspection should be made during wet weather

Where lack of maintenance is causing or contributing to a water quality problem, immediate action shall be taken by the Owner to correct the problem. Catch basins shall be inspected twice per year and cleaned as needed. Stormceptor unit shall be inspected annually and cleaned as needed.

All actions required to maintain the stormwater management system for the purpose it was designed and constructed must be performed within 30 days

following the maintenance inspection.

During construction, the contractor shall inspect all erosion control barriers and drainage structures after every rainfall event. The erosion control barriers shall be repaired as needed and accumulated silt and debris shall not be allowed to wash

into the adjacent resource area. After all construction is completed, the project area shall be cleared of any sediment or debris.

All drainage swales shall be checked twice per year for slope integrity, soil moisture, vegetative health, soil stability, soil compaction, ponding, and sediment accumulation. Repair and sediment removal shall occur as needed.

4. Access Access to the stormwater system will be available from the upland portion of the site.

5. Public Safety
The Contractor will comply with all OSHA regulations during construction. Competent and trained personnel will accomplish the cleaning.

6. Illicit Discharge Compliance The project, as designed, does not include any illicit discharges to the stormwater management system or the environment in general. There will be no hazardous materials stored in the project area and there are no wastewater discharge streams associated with this project.

Funding for O/M
 The cost of maintenance shall be the responsibility of the owner. The projected annual inspection / maintenance cost is approximately \$1,000.

EROSION & SEDIMENTATION CONTROL PROGRAM

1. All Sediment and Erosion Control measures shall be executed in accordance with the following requirements and the NPDES Stormwater Pollution Prevention Plan. (SWPPP).

2. Those areas undergoing actual construction will be left in an untreated or unvegetated condition for a minimum time. Areas shall be permanently stabilized within 15 days of final grading and temporarily stabilized within 30 days of initial disturbance if the disturbance is within 100 feet of a wetland resource area.

3. Sediment barriers (Silt Fence) shall be installed prior to any soil disturbance of the upgradient contributing drainage area. Mulch netting shall be used to anchor mulch in all areas with slopes greater than 8.0% after October 1st if permanent stabilization has not occurred. Silt fencing shall be anchored to supplemental steal posts set 8 feet on center.

4. Construction to commence in a phased manner as appropriate.

5. All control measures will be inspected at least once each week and following any storm event of 0.5 inches of precipitation or greater.

6. All measures will be maintained in good working order; if repair is necessary, it will be initiated within 24 hours of report.

7. Built up sediment will be removed from the erosion control silt fence when it has reached one-third the height of the fence or bale.

8. Silt fence will be inspected for depth of sediment, tears and to see if fabric is securely attached to the fence posts, and the posts are firmly in the ground.

9. Any temporary sediment basin used will be inspected for depth of sediment. Any build up of sediment will be removed when it reaches 10% of the design capacity or at the completion of the project.

10. Temporary and permanent seeding and planting will be inspected for bare spots, washouts and healthy growth. Reseed as necessary.

until the next recommended seeding period.

working order.

11. No slopes, either permanent of temporary, shall be steeper than two to one (2 to 1) unless noted otherwise. All final vegetated slopes shall be 3:1 or less.

12. If final seeding of the disturbed areas is not completed 45 days prior to the first killing

13. Temporary seeding of disturbed areas that have not been final graded shall be completed 45 days prior to the first killing frost to protect from spring runoff problems.

frost, use temporary mulch or dormant seeding to protect the site and delay seeding

14. Revegetation measures will commence upon completion of construction except as noted above. All disturbed areas not otherwise stabilized will be graded, smoothed, and prepared for final seeding as follows:

A) The topsoil shall have sandy loam texture relatively free of subsoil material, stones, roots, lumps of soil, tree limbs, trash or construction debris, and shall be placed to a minimum depth of four (4) inches on all loam and seed areas or as specified on the drawings.

B) Apply fertilizer at a rate of 650 lb per acre or 14.9 lb per 1,000 SF Apply ground limestone (equivalent to 50% calcium plus magnesium oxide) at manufacturer's recommended rate.

C) The design mix for seeding shall be in accordance with Landscape Plan Design. The seed mix shall be inoculated twenty-four (24) hours before mixing and planting, with appropriate inoculum for each variety.

15. All temporary erosion control measures shall be removed once the site is stabilized to the satisfaction of the Project Engineer and the Conservation Commission.

16. The contractor must repair or reseed any areas that do not develop within the period of one year and shall do so at no additional expense to the owner.

17. The normal acceptable seasonal seeding dates are April 1st through June 15th and August 15th through September 30th.

18. Stockpiles of topsoil shall not be located near the wetlands. They shall have side slopes no greater than 1:1. An erosion control barrier shall be set on the down gradient edge of all stockpile areas.

19. A maintenance and inspection report will be made after each inspection. A copy of the

maintenance practices necessary for keeping erosion and sediment controls in good

report form completed by the inspector shall be kept on site. 20. Construction site supervisor will be responsible for training workers in all inspection and

	project: PLAT 136 — LOT 523	scale: AS NOTED	No.	Date	Revision Description	Chkd. by	Appvd. by
֓֝֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֓֓֓֓֜֜֜֜֜֜֜֜֜֜֜֜֓֓֓֓֓֓֓		date: MARCH 27 2019					
	SOFU COMMERCIAL DEVELORIMENT						
chosen while the supplemental	NEW BEUTORD, MAJOACHOSEIIS	drawn: NAD					
02747		Checked:					
	BRALEY NORTH REALTY TRUST						
+CC/-		approved: SDG					
INEERING.COM drawing title:		choot 8 of 8					
es francesco que		drawing number:					
	DETAIL SHEET #2						
		7 177					

File No. 07-4084



